

Hotel project Quotation sheet							
Project No		PT180492	Building area (m²)		689	Date	2018.10.25
S/N	Item	Category	Unit				Remark
1	I	Main steel frame					
2		Box frame--the column is strengthened to 3mm, the bottom main beam is strengthened to 3mm, and the bottom beam is strengthened to 1.8mm (5040*3000*3000)	set	30			①Box top, bottom, column steel: main beam, column is galvanized 100g/m2, surface dusting treatment, bottom and top beams are galvanized 275g/m2 ②Corner column: The corner column is galvanized 100g/m2, and the surface is powdered. ③Frame connection screw fitting
3		The frame of the box---the column is strengthened to 3mm, the bottom main beam is strengthened to 3mm, and the bottom beam is strengthened to 1.8mm (3000*2000*3000)	set	30			①Box top, bottom, column steel: main beam, column is galvanized 100g/m2, surface dusting treatment, bottom and top beams are galvanized 275g/m2 ②Corner column: The corner column is galvanized 100g/m2, and the surface is powdered. ③Frame connection screw fitting
4		The frame of the box---the column is strengthened to 3mm, the bottom main beam is strengthened to 3mm, and the bottom beam is strengthened to 1.8mm (6008*3000*3000)	set	3			①Box top, bottom, column steel: main beam, column is galvanized 100g/m2, surface dusting treatment, bottom and top beams are galvanized 275g/m2 ②Corner column: The corner column is galvanized 100g/m2, and the surface is powdered. ③Frame connection screw fitting
5		Indoor staircase - staircase width 1.4m	set	1			Q235, containing the surface treated +handrail
6							
7	II	Protective system					

8		Roofing system--indoor + stair container	m²	512.7			0.5mm color steel corrugated veneer (color plate is aluminized zinc AZ50g/m2+ topcoat 15/5um)
9			m²	522.8			175mm glass insulation cotton (general)
10			m²	474.9			0.5mm color steel ceiling (color plate is galvanized AZ50g/m2+ topcoat 15/5um)
11		Roofing system--Walkway roof system	m²	181.8			0.5mm color steel corrugated veneer (color plate is aluminized zinc AZ50g/m2+ topcoat 15/5um)
12		(The top of the container is not insulated)	m²	159.9			0.5mm color steel ceiling (color plate is galvanized AZ50g/m2+ topcoat 15/5um)
13		Interior and exterior wall system	m²	1140			75mm thick glass wool sandwich panel, double panel 0.5mm, glass wool density 50kg/m3 (color steel plate is galvanized AZ50g/m2+ topcoat 15/5um)
14		Innerior wall panel fittings	m²	74			Interior wall U-shaped groove
15		Cushion board + floor panel - indoor	m²	507.6			1.8mm PVC floor
16			m²	507.6			18mm magnesium sulfate board
17			m²	558.4			100mm glass insulation cotton (general)
18			m²	533.0			0.5mm color steel veneer sealing plate
19		Cushion board + floor panel - walkway and balcony	m²	180.0			3.0mm PVC floor
20			m²	180.0			18mm cement fiber board
21			m	114.0			glass railing
22		Window 1	set	2			930*1200mm PVC double tempered glass filled with argon gas moving window
23		Door 1	set	15			930*2080mm socket type steel single door
24		Door 2	set	11			930*2080mm socket type steel single open interlocking door
25		Glass sliding door	set	15			2800*2600mm PVC double tempered glass filled with argon sliding door

26		Corner strip	m	297			
27		Corner strips - single wall panel	m	40.5			
28		Wall stitching line	m	113.4			
29		Top trim strip	m	525			
30		Top trim strip--single wall panel	m	24			
31		Baseboard	m	549			
32		Color steel edging	m²	81.6			
33		Waterproof rubber strip	m	367			
34		Floor splicing aluminum profilesI + ceiling section aluminum profile	m	153			
35		Covering - short side	m	318.0			Short side direction
36		Sub-total					
37	III	Configuration cost					
38		Built-in rainwater pipe	m	756			50mm PVC rainwater pipe with accessories
39		Overall bathroom -(Including bathroom wall panels)	set	14.0			1.9*1.5mm overall bathroom,(Including bathroom wall panels)
40		Cabinet configuration	set	14.0			1.2m*0.6m cabinet with stainless steel sink, single stove gas stove
41		Water pipe configuration	set	14			Kitchen + bathroom inlet and outlet pipe configuration
42		Power Configuration--CE Certification	set	1			Configuration lights, switches, ordinary sockets, air conditioning outlets, distribution boxes
43		Maintenance hardware accessories + packing fee	set	1			Roofing and wallboard clamps are connected with self- tapping screws, rivets, glass glue and other accessories.

44							
45	IV	Transporation cost and other cost					
46		40'HQ					From our factory to Ningbo port
47							
48	A	FOB total price		\$195,216.00			
49	Remark	1、 This quotation only include the list on the sheet					
50		2、 The quotation is only valid for 15days					
51		3、 Payment: 50% deposit by TT + 50% Balance before loading					
52		4、 Delivery time: confirmed after all the technical detailed is confirmed and deposit received					
53		5、 Certificate for steel structure building: CE					
54							