



Quotation for container house







2018-2-9						
No	item	specification	picture	quantity (1*40HQ)		
1	frame	Size:W3M*L5.95M*H2.8M 2-3mm thickness galvanized frame+stoving vanish		10		
2	wall,roof, floor, window, door	50mm sandwich panel for wall roof steel door pvc sliding window with security grill mgo board+pvc floor without electricity		10		
3	bathroom	50mm sandwich panel for bathroom partition steel bathroom door with plumbing with toilet,wash basin,shower		10		
4	kitchen	with bottom cupboard, stainless steel countertop		10		
		10 units EXW				
5	fob cost	land delivery, THC, DOC etc.		1	US\$800	US\$800
6		total cost for 10 units FOB QINGDAO			US\$32,000 ie \$3,200 per unit	
remark						



payment terms: 60% deposit by T/T, 40% balance before shipment


valid time: in 7 days

lead time: 30-40 days

material list for detachable container house

Project name:				Project No.:	
Specification:			W3000*L5950*H2800mm		Area: m ² 18
NO	ITEM	SPECIFICATION	UNIT	QUAN TITY	PICTURE
1	frame	top	SET	1.0	
2		bottom			
3		post			
4		lifting point			
5		bolt			
6	bottom panel	mgo board			

6	surface floor	pvc tile	1mm thickness	SET	1.0	
7	top panel	sandwich panel	50mm thickness			
8	wall panel	sandwich panel	50mm thickness			
9	door	steel door	one unit			
9	window	pvc sliding window	two units with security grill			
4	bathroom partition		sandwich panel+one door	set	1.0	universal standard
3	plumbing		universal standard	pcs	1.0	
4	shower		universal standard	set	1.0	
5	toilet	ceremic seat toilet	universal standard	set	1.0	
6	wash basin	ceremic	universal standard	set	1.0	

6	kitchen	with bottom cupboard, stainless steel countertop	universal standard	set	1.0	
10	LOADING AND PACKING		40HQ	pcs	1.0	

